BRUHAT BANGALORE MAHANAGRA PALIKE

FORM OF PROPOSAL FOR GRANTING EXTENSION OF TIME

1	Name of Work	**Improvements to roads and drains at Kogilu Layout in Ward No.05**
2	Estimate cost / Amount	Rs.60.00 Lakhs
3	Name of Contractor	M/s.KRIDL
4	Amount of Contract	Rs.60.00 Lakhs
5	Agreement No	70/2017-18
6	No. and date under which the work order has been issued	70/2017-18 Dated: 10-10-2017
7	Time limit originally fixed for completion	06 Months
8	Date of application by the contractor for granting extension	7/4/2017
9	Date of receipt of application in the sub-division office	7/4/2017
10	Extension granted if any:	Nil
	1. From	
	2. From	Nil
11	Work carriedout by the contractor during the original period stipulated in contract	80% of the work completed
12	Work carriedout during the first period of extension	-
13	Work carriedout during and extension	-
14	Time now applied for	06 Months
15	Date of recommending time limit applied	7/9/2018

16	Whether the original application of contractor is enclosed	Yes
17	Balance work remaining to be done.	20%
18	Probable time required for completion of remaining work	7/8/2018
19	Cost of work charged establishment charge on the work after the expiry of original period	-
20	Whether the notice as per clause has been issued	Yes
21	Report of Asst Executive Engineer	due to delay handling Oversite to Contractor. Hence it is requested for time extension
22	Recommendation of Executive Engineer	As Proposed by AEE

Assistant / Junior Engineer
Project Sub Division, BBMP

Asst Executive Engineer
Project Sub Division, BBMP

Executive Engineer, Project Division
Yelahanka Zone, BBMP

Chief Engineer
Yelahanka Zone, BBMP